

Fire Protection Scope Notes from Pre-Bid Walkthrough

Phase I Items to Note:

- Any additional requirements at Walk- In Cooler location(keg storage)
- Vault outside w/backflow certification
- There is a pending RFI which will alter the ceiling in Milling Room 116 - this will add a 3'-5" wide soffit at the north wall (See Takeoff attached)
- Phase II and Phase III areas will require the heads to be turned up to meet code for Occupancy.

Phase II and III Items to Note:

- see attached Preliminary Plan at kitchen which includes another walk-in cooler and a Walk-in Freezer (ACT in the Kitchen).
- there will be (3) "Clouds" approximately 6'x8' which will be constructed to conceal HVAC units in the future dining areas (see takeoff) These will need additional heads dropped.